Name of Work: Annual Maintenance and Reasph [redacted] ettyhalli Railway gate to Abbigere main roa and surrounding area in [redacted]2, Shettyhalli Sub

Royalty Recovery Statement

Sl No	Description of Item	Unit	Aggregate/Size stone			Sand/Gravel		
			Qty	Constant	Quantity	Qty	Constan	Quantity
1	WMM	Cum	726.9	0.60	436.14	726.9	0.40	290.76
3	PCC 1:3:6	Cum	24.84	0.69	17.14	24.84	0.56	13.91
4	M25+M30 (concrete)	Cum	54.74	0.69	37.77	54.74	0.46	25.18
5	DBM+BC	Cum	736.87	0.69	508.44	736.9	0.40	294.75
	Total				**999.49**	**Total**		**624.60**

Abstract

Sl No	Description of materials	Unit	Quantity	Rate / Cum	Amount		
1	Aggregate	Cum	999.49	126.00	125935.80		
2	Sand/Dust	Cum	624.60	138.00	86194.63		
				Total	**212130.44**		

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Division
BBMP, Bengaluru

Scanned by CamScanner